



## **Appendix K Building List**

Building List

Building Number	Building Name (Building Use)	Occupancy Classification	Construction Type	Building Size
415-BLD-100 (415-ER-0001)	Main Substation Switch E-house	Group F Div 3	Pre-fabricated steel modular	8m W x 25m L
508-BLD-100	Security Gatehouse and Control	Group F Div 3	Pre-fabricated steel modular	3.65m W x 18.29m L
515-BLD-100	Permanent Accommodations Camp Complex	Group C – Dormitories Group A Division 2 – Other Buildings	Modular Timber	145m W x 150m L Footprint
515-BLD-101	Construction Camp	Group C – Dormitories Group A Division 2 – Other Buildings	Skidded Modular Timber	160m W 160m L Footprint
515-BLD-102	Construction Camp at Chester Site	Group C – Dormitories Group A Division 2 – Other Buildings	Skidded Modular Timber	114m W x 120m L Footprint
516-BLD-100	Mine Dry Building	Group A Division 2	Modular Timber	18.29m W x 65.84m L
520-BLD-100	Administration Office Building	Group D	Modular Timber	18.29m W 73.2m L
530-BLD-100	Truck Shop Building	Group F Div 3	Pre-engineered steel structure with insulated sandwich metal wall and roof panels	41m W 80m L
530-BLD-101	Warehouse Facility	Group F Div 3	Pre-engineered steel and with insulated FR Fabric cover	25m W x50m L
530-BLD-102	Truck Wash Facility	Group F Div 3	Pre-engineered steel and with insulated FR Fabric cover	24m W x 37.8m L
530-BLD-103	Heated and Cold Storage Facility	Group F Div 3	Pre-engineered steel and with insulated FR Fabric cover	13.7m W x 48.8m L
530-BLD-104	Emergency Vehicles Storage and First Aid Facility	Group F Div 3	Pre-engineered steel and with insulated FR Fabric cover and Prefab Modular	15.2m W x 18.8m L
590-BLD-100	Assay Laboratory Building	Group F Div 2	Pre-fabricated timber modular with insulated metal cladding envelope	19.3m W x 21m L
604-BLD-100	Primary Crushing – Control Room	Group F Div 3	Pre-fabricated steel modular	5m W x 5m L
604-BLD-101 (604-ER-0001)	Primary Crushing – E-Room	Group F Div 3	Pre-fabricated steel modular	5m W x 15m L
604-BLD-102 (604-ER-0002)	Secondary Crushing – E-Room	Group F Div 3	Pre-fabricated steel modular	5m W x 30m L
604-BLD-103 (604-ER-0003)	Screening – E-Room	Group F Div 3	Pre-fabricated steel modular	5m W x 15m L
605-BLD-100	Coarse Ore Stockpile Enclosure	NFPA 101; Chapter 42	Pre-engineered steel dome structure Enclosure	92.2m Diameter
605-BLD-101 (605-ER-0001)	Reclaim – E-Room	Group F Div 3	Pre-fabricated steel modular	5m W x 10m L
610-BLD-100	Grinding Area Process Building	NFPA 101; Chapter 40	Pre-engineered steel with insulated sandwich wall & roof panels	38m W x 64m L
610-BLD-101 (610-ER-0001)	Grinding Area - E-Room	Group F Div 3	Pre-fabricated steel modular	10m W x 30m L
610-BLD-103	Grinding Area Offices, Lunchroom Washrooms	NFPA 101; Chapter 40	Pre-fabricated steel modular	10m W x 32m L
627-BLD-100	CIP Areas	NFPA 101; Chapter 40	Pre-engineered steel with insulated sandwich wall & roof panels	38m W x 64m L
632-BLD-101 (632-ER-0001)	Refining - E-Room	Group F Div 3	Pre-fabricated steel modular	10m W x 30m L
632-BLD-100	Electrowinning & Refining	NFPA 101; Chapter 40	Precast concrete panels on steel structure	19m W x 32m L
690-BLD-102	Metallurgical Laboratory	Group F Div 2	Pre-fabricated steel modular	8m W x 10m L